COMPLETION REPORT

1	Name Of Work & Job Code	Improvements to roads and drains at Ambabhavani Layout (Part-1)In Ward No.03 003-21-000036
2	Sanctioned Estimate No.& Date (AS & TS No)	BBMP/EE/YD/AS/50/2020-21, Dated:17/11/2020 SE (YZ)/TS/39/2020-21, Dated:26/11/2020
3	Head Of Account which is chargeable	P-2178
4	Work Order No. & Date	BBMP / EE/ YNK.D/EPMT-9/ W.O /260/2020-21, Date:19.03.2021
5	Name Of Contractor	Sri.Umesh N
6	Time Stipulated for Completion of work	90 Days
7	Date Of Commencement	BBMP / EE/ YNK.D/EPMT-9/ W.O /260/2020-21, Date:19.03.2021
8	Date Of Completion	16/6/2021 .
9	Delay in Execution of Work	
10	Measurement recorded in	M.B No: 4954/2020-21 ,
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 495358 to 495360
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	KRISHNAPPA
14	b) Asst.Exe Engineer	SACHIN . H.P

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.6000000.00	5989976.00		

15.Certified that the above work has been completed within the stipulated time noted in the Work Order
16.Certified that the contractor has delayed and completed the work for which necessary fine
17.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER
Ward No.03

ASSISTANT EXECUTIVE ENGINEER
Yelahanka Satellite town Sub Division

EXECUTIVE ENGINEER
Yelahanka Division

Scanned with CamScanner